



# CERTIFIED TEST ADJUST & BALANCE REPORT

Report Cover Option 1

## Final Balance Report

**PROJECT:** Sample Project Report

**LOCATION:** 12345 99 st. Edmonton, AB

**ARCHITECT:** Architect Consulting

**MECH. ENGINEER:** Mech. Design Co.

**GEN. CONTRACTOR:** General Contracting Ltd.

**MECH. CONTRACTOR:** Mechanical Inc.

**HVAC CONTRACTOR:** HVAC Heating and Cooling Ltd.

**REPORT PREPARED BY:** Evan Goransrud

**FIELD TECHNICIAN:** Justin Goransrud

**PROJECT NUMBER:** 1234

**DATE:** 2020-01-01

PO BOX 3295 SPRUCE GROVE AB T7X 0J2  
780-977-6496 hello@kesil.ca



## Certified Test and Balance Report

---

Report Cover Option 2

**Sample Project Report**  
**12345 99 st. Edmonton, AB**

**Final Report**  
**1/1/2020**



PO BOX 3295 SPRUCE GROVE AB T7X 0J2  
780-977-6496 hello@kesil.ca

**Distribution List Option 1**

**Distribution**

Please ensure that this document is submitted to all appropriate parties.

**Owner/Client:** Client Co.

**Contact Person:** John Client

**Phone:** 780-123-4567

**Email:** -

**Architect:** Architect Consulting

**Contact Person:** Jane Smith

**Phone:** 587-123-1234

**Email:** -

**Mech. Engineer:** Mech. Design Co.

**Contact Person:** Kevin Johnson

**Phone:** 780-123-0000

**Email:** -

**Gen. Contractor:** General Contracting Ltd.

**Contact Person:** Bob Jones

**Phone:** 587-123-4567

**Email:** -

**Mech. Contractor:** Mechanical Inc.

**Contact Person:** Windy Brown

**Phone:** 780-000-1234

**Email:** -

**HVAC Contractor:** HVAC Heating and Cooling Ltd.

**Contact Person:** Robert Williams

**Phone:** 780-000-4321

**Email:** -

**(Extra Space) Cx Agent:** Cx Commissioning Service Inc.

**Contact Person:** Michael White

**Phone:** 587-123-9876

**Email:** -

**Extra:** -

**Contact Person:** -

**Phone:** -

**Email:** -

**(Extra Space) Controls:** BAS Controls Co.

**Contact Person:** Mark Wilson

**Phone:** 587-000-1234

**Email:** -

**Extra:** -

**Contact Person:** -

**Phone:** -

**Email:** -

**Proprietary**

Unless expressed elsewhere, such as third-party documents (I.E. Blue Prints, Shop Drawings, Fan Curves, Etc.) This document is copyrighted and will remain the intellectual property of Kesil Test and Balance Ltd. This report contains information that may be confidential and/or privileged. The information is intended solely for the recipient(s). Unauthorized use by other parties without consent is strictly prohibited.

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

## Distribution List Option 2

### Distribution

Please ensure that this document is submitted to all appropriate parties.



Client Co.

**Owner/Client:** Client Co.

**Contact Person:** John Client

**Phone:** 780-123-4567

**Email:** -



**Architect:** Architect Consulting

**Contact Person:** Jane Smith

**Phone:** 587-123-1234

**Email:** -



Mech. Design Co.  
Consulting

**Mech. Engineer:** Mech. Design Co.

**Contact Person:** Kevin Johnson

**Phone:** 780-123-0000

**Email:** -



**Gen. Contractor:** General Contracting Ltd.

**Contact Person:** Bob Jones

**Phone:** 587-123-4567

**Email:** -



Mechanical inc.

**Mech. Contractor:** Mechanical Inc.

**Contact Person:** Windy Brown

**Phone:** 780-000-1234

**Email:** -



HVAC Heating And Cooling Ltd.

**HVAC Contractor:** HVAC Heating and Cooling Ltd.

**Contact Person:** Robert Williams

**Phone:** 780-123-4321

**Email:** -



Cx Commissioning Service Inc.

**(Extra Space) Cx Agent:** Cx Commissioning Service Inc.

**Contact Person:** Michael White

**Phone:** 587-123-9876

**Email:** -

### Proprietary Notice:

Unless expressed elsewhere, such as third-party documents (I.E. Blue Prints, Shop Drawings, Fan Curves, Etc.) This document is copyrighted and will remain the intellectual property of Kesil Test and Balance Ltd. This report contains information that may be confidential and/or privileged. The information is intended solely for the recipient(s). Unauthorized use by other parties without consent is strictly prohibited.

## Table of Contents

Subject	Page(s)
---------	---------

**Kesil Test and Balance Ltd.**  
**Sample**

## Abbreviations

Abbreviation	Description	Abbreviation	Description
EF	Exhaust fan	DR	Deficiency report
ACCU	Air Cooled Condensing Unit	EAT	Entering air temperature
ACH	Air Changes Per Hour	EG / EAG	Exhaust grille
ACT	Actual	EH	Electric heater
AD	Access door	EH	Electric heater
AFF	Above finished floor	EMS	Energy management system
AFMS	Air flow measuring station	EMS	Energy Management System
AHJ	Authority having jurisdiction	ERU	Energy recovery unit
AHU	Air Handling Unit	ESP	External static pressure
ATU	Air terminal unit	EVAP	Evaporator
BAS	Building Automation System	EWT	Entering water temperature
BHP	Brake horsepower	EX / (E)	Existing
BTU	British thermal unit	EXH / EA	Exhaust / Exhaust air
BTUH	British thermal units per hour	EXT	Exterior
CB	Catch Basin	EXTR	Existing to remain
CD	Ceiling diffuser	FCU	Fan Coil Unit
CFH	Cubic feet per hour	FD / SFD	Fire damper / Smoke fire damper
CFM	Cubic feet per minute	FF	Fly fan
CHWR	Chilled Water Return	FLA	Full load amps
CHWS	Chilled Water Supply	FPB	Fan powered box
CKV	Commercial Kitchen Ventilation	GA	Gauge
CLG	Ceiling	GC	General Contractor
CO	Carbon Monoxide	GPM	Gallons per minute
COND.	Condenser	GR	Grille
CRAC	Computer room air conditioner	GRD	Grille Register Diffuser
CRU	Computer room unit	GSHP	Ground Source Heat Pump
CT	Cooling Tower	HP	Horse power
CU	Condensing unit	HWR	Hot Water Return
CWR	Condenser Water Return	HWS	Hot Water Supply
CWS	Condenser Water Supply	HX	Heat Exchanger
CxA	Commissioning Authority	HZ	Hertz
DAH	Ductless air handler	I.D.	identification
DB	Dry bulb	IAQ	Indoor air quality
DCV	Demand Control Ventilation	ID	Inside diameter
DHP	Ductless heat pump	IN.W.G.	Inches of water gauge
DIA	Diameter	K / Ak	Correction factor / Area known
DIFF	Diffuser	KW	Kilowatts
DMPR	Damper	LAT	Leaving air temperature
DP	Differential Pressure	LD	Linear Diffuser

## Abbreviations

Abbreviation	Description	Abbreviation	Description
L/s	Liters Per Second	SCR	Silicon Controlled Rectifier
LV	Low voltage	SF	Square feet
LWT	Leaving water temperature	SPEC	Specification
m	Meters	SS	Stainless steel
m/s	Meters Per Second	SUCT	Suction
MBH	Thousand Btu/hr.	SW	Side Wall
MEP	Mechanical, Electrical, Plumbing	TAB	Testing, Adjust, and Balance
MFR	Manufacturer	TACH	Tachometer
MIN	minimum	TD	Transfer duct
mm	Millimeters	TEMP	Temporary
MUA	Make-up air unit	TG	Transfer grille
MVD	Manual volume damper	TP	Total Pressure
N/A	Not applicable	TSP	Total static pressure
N/D	No design information provided	TU	Terminal Unit
NL	Not listed on design drawing	TYP	Typical
NTS	Not to scale	UG	Underground
OA	Outside air	UON	Unless otherwise noted
OBD	Opposed blade damper	UTR	Up thru roof
OD	Outside diameter	VAV	Variable air volume
PD	Pressure drop	VFD	Variable Frequency Drive
PH	Phase	V-PH	Volt-phase
Prim	Primary	VRF	Variable Refrigerant Flow
PSI	Pounds per square inch	VRV	Variable Refrigerant Volume
PTAC	Packaged Terminal Air Cond.	VSD	Variable speed drive
RA	Return air	VTR	Vent thru roof
REG	Register	VVT	Variable Volume Terminal
REV	Revision	W/	With
RH	Relative humidity	WB	Wet bulb
RPM	Revolutions per minute	WSHP	Water source heat pump
RTU	Rooftop unit	ZD	Zone Damper
RVA	Rotating vane anemometer		
Rx	Remove existing		
S.F.	Service factor		
SA	Supply air		

## Certification Statement

**Project Name: Sample Project Report**

The data recorded in this report represents exact and accurate measurements of system performance and was obtained in strict accordance with National Balancing Council standard procedures. Variances, if any, from design criteria exceeding NBC tolerances are noted where appropriate in this report.

Testing, adjusting and balancing, and all final adjustment to the air and/or hydronic distribution system have been made in stringent compliance with NBC "Certified Balancing Specification" for Testing, Adjusting, Balancing of Environmental Systems (23 05 93) and the project specifications.

**NBC Certified TAB Firm:** Kesil Test and Balance Ltd.

**Certification Number:** 108160

**Expiration Date:** 2021-09-15

**Certified TAB Supervisor:** Evan Goransrud

**Certification Number:** 17-359-03

**Expiration Date:** 9/15/2021





# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Project Report

Date: 2020-01-01

Project #: 1234

Technician: Justin Goransrud

## Test Instrument Calibration Report

Instrument	Make	Model	Serial	Application	Cal. Date
Flow Hood	Evergreen	CH-15D	1900115	Airflow Measurements	1-Mar-19
Manometer	Evergreen	S-PVF-1	1900195	Pressure and Velocity Measurements	21-Mar-19
Thermal Anemometer	Testo	405i	489345607	Air Velocity Measurements	27-Mar-19
Hygrometer	Evergreen	S-H3-5"	1900133	WB, DB Temperature Measurements	12-Mar-19
Tachometer	Shimpo	MT-200	B187B5001P	Rotational Speed Measurements	25-Mar-19
Thermometer	Evergreen	S-T-5	1900112	DB Temperature Measurements	7-Mar-19
Electric Meter	Fluke	902 FC	41280451WS	Volts, AMPs Measurements	25-Mar-19
Immersion Probe	Evergreen	PR-T-4-6	1900137	Hydronic Liquide Temperature Measurement	12-Mar-19
Surface Temperature	Kingsway	KWP1	K18638	Hydronic Surface Temperature Measurements	13-Nov-19
Hydronic Manometer	TSI/Alnor	HM685	71646108	Hydronic Flow and Pressure Measurements	26-Mar-19
Rotating Vane Anemometer	Reed Instruments	SD-4207 SD	Q797295	Air Velocity Measurements	15-Feb-19
Velocity Grid	Dwyer	-	-	Air Velocity Measurements	NA
Pitot Tube	18" & 40"	-	-	Air Velocity Measurements	NA

\*NIST Traceable Calibration Certificates for each instrument will be provided upon requests.

Remarks:	
----------	--

## Kesil Contact Summery

The Following is a list of essential Kesil personal on this project.

**Name:** Justin Goransrud

**Project Position:** Project Manager

**Area of Work:** Lead Tech, Site Coordination

**Phone:** 780-000-0000

**Email:** -

**Name:** Lucas Holland

**Project Position:** Lead Tech

**Area of Work:** Lead Tech

**Phone:** 780-000-0000

**Email:** -

**Name:** Evan Goransrud

**Project Position:** TAB Supervisor

**Area of Work:** Report

**Phone:** 780-000-0000

**Email:**

**Name:** -

**Project Position:** -

**Area of Work:** -

**Phone:** -

**Email:** -

Kesil Test and Balance Ltd. Sample



## Warranty Statement

The Following is the Warranty Details.

TAB Work is warranted for one year from date of report. Kesil Test and Balance Ltd. Will comply with all warranty requirements per specifications.

Warranty Will be considered null and void if,

1. On return it is found that the system has been modified from when TAB was completed. Modifications include but not limited to both physical changes (such as new distribution components), changes to the control system, tenant lease space developments.
2. Maintenance staff and/or occupants making flow adjustments to the system without consulting Kesil Test and Balance Ltd.
3. Another TAB Firm is brought in to evaluate project without notifying Kesil Test and Balance Ltd. To be present at time of additional testing.
4. Regular proper maintenance of the Mechanical HVAC system is not performed.

## General Remarks

The Following is an overview of the general condition at time of TAB, and any factors that need to be addressed.

- 1 This Report is a sample to show how we present our data.
- 2 All the information in this report is fictitious.

Kesil Test and Balance Ltd.  
Sample

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

Project #: 1234

## Deficiency Report

Date: 1-Jan-2020

Technician: Lucas Holland

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description: \_\_\_\_\_ Date: \_\_\_\_\_

Comments: \_\_\_\_\_

Repaired By: \_\_\_\_\_ Date: \_\_\_\_\_ Signature: \_\_\_\_\_

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description: \_\_\_\_\_ Date: \_\_\_\_\_

Comments: \_\_\_\_\_

Repaired By: \_\_\_\_\_ Date: \_\_\_\_\_ Signature: \_\_\_\_\_

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description: \_\_\_\_\_ Date: \_\_\_\_\_

Comments: \_\_\_\_\_

Repaired By: \_\_\_\_\_ Date: \_\_\_\_\_ Signature: \_\_\_\_\_

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description: \_\_\_\_\_ Date: \_\_\_\_\_

Comments: \_\_\_\_\_

Repaired By: \_\_\_\_\_ Date: \_\_\_\_\_ Signature: \_\_\_\_\_

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description: \_\_\_\_\_ Date: \_\_\_\_\_

Comments: \_\_\_\_\_

Repaired By: \_\_\_\_\_ Date: \_\_\_\_\_ Signature: \_\_\_\_\_

Project: Sample Report

## Deficiency Report

Date: 1-Jan-2020

Project #: 1234

Technician: Lucas Holland

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description:

Date:

Comments:

--	--

Repaired By:	Date:	Signature:
--------------	-------	------------

Item #:	System:	(TAG)	Status:	Open	Priority:	Low
---------	---------	-------	---------	------	-----------	-----

Issue Description:

Date:

Comments:

--	--

Repaired By:	Date:	Signature:
--------------	-------	------------





# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

## AHU-XX

Date: 1-Jan-2020

Project #: 1234

Technician: Lucas Holland

Unit Data			
Manufacturer		Unit Type	
Model Number		Unit Location	
Serial Number		Unit Serviced	

Air Flow Data			
	Design	Actual	%
Supply Air			#DIV/0!
Return Air			#DIV/0!
Outside Air			#DIV/0!
R/A Damper Position			
O/A Damper Position			
Outlet			#DIV/0!
Inlet			#DIV/0!

Pressure Data				
	In	Out	Design	Actual
External				0
Fan				0

Temperature Data			
	Entering	Leaving	Temperature Δ
Dry Bulb			0
Wet Bulb			0

(Fan Name) Fan Motor Data			
Manufacturer		Phase	
Model Number		Hz	
Frame		SF	
Efficiency		PF	
	Rated	Actual	
Volts			
Amps			
HP/BHP			
Motor RPM / Speed			
Fan RPM			

Drive Data			
	Motor	Fan	
Drive Type			
Sheave Model			
Sheave Diam.			
Sheave Bore			
Number of Belts		Belt Size	CL

(COIL NAME) Hydronic Data			
Valve Type		Valve Size	
Valve Setpoint		Valve Cv	
	Design	Actual	%
Hydronic Flow			#DIV/0!
Hydronic ΔP			
Entering Water Temp			
Leaving Water Temp			
Water Temp ΔP			
Entering Air Temp			
Leaving Air Temp			
Air Temp ΔP			

Remarks:	
----------	--

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report  
Project #: 1234

## AHU-XX

Date: 1-Jan-2020  
Technician: Lucas Holland

(FILTER NAME ) Filter Bank Data			
Manufacturer		Filter Type	
Filter Quantity		Size	
Filter Quantity		Size	
Filter Quantity		Size	

(FILTER NAME ) Filter Bank Data			
Manufacturer		Filter Type	
Filter Quantity		Size	
Filter Quantity		Size	
Filter Quantity		Size	

### Unit Profile

Remarks:	
----------	--



# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

## VAV-XX

Date: 1/1/2020

Project #: 1234

Technician: Lucas Holland

Unit Data			
Manufacturer		Unit Type	
Model Number		Unit Location	
Control Type		Unit Serviced	
Inlet Size		DDC Address	
K-Factor		Co-Efficient	

Air Flow Data				Heating Information			
	Design	Actual	%		Design	Actual	%
Maximum Flow	0	0	#DIV/0!	Pressure Differential			
Minimum Flow		0	#DIV/0!	Hydronic Flow			#DIV/0!
Heating Flow			#DIV/0!	Temp. Differential			

Inlet / Outlet Summary									
Outlet #	Area Served	Outlet Type	Size	Design	Preliminary	% Design	Final	% Design	Minimum
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
			Totals:	0	0	#DIV/0!	0	#DIV/0!	0

Remarks:	
----------	--

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

**VAV-XX**

Date: 1/1/2020

Project #: 1234

Technician: Lucas Holland

Unit Data			
Manufacturer		Unit Type	
Model Number		Unit Location	
Control Type		Unit Serviced	
Inlet Size		Min Flow SP	
K-Factor		Max Flow SP	

Air Flow Data				Heating Information			
	Design	Actual	%		Design	Actual	
Maximum Flow	0	0	#DIV/0!	Pressure Differential			
Minimum Flow		0	#DIV/0!	Hydronic Flow			#DIV/0!
Heating Flow			#DIV/0!	Temp. Differential			

Inlet / Outlet Summary									
Outlet #	Area Served	Outlet Type	Size	Design	Preliminary	% Design	Final	% Design	Minimum
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
Totals:				0	0	#DIV/0!	0	#DIV/0!	0

Remarks:	
----------	--

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report  
Project #: 1234

**RTU-XX**

Date: 1-Jan-2020  
Technician: Lucas Holland

Unit Data									
Manufacturer				Unit Type					
Model Number				Unit Location					
Serial Number				Unit Serviced					
Air Flow Data				Pressure Data					
	Design	Actual	%		In	Out	Design	Actual	
Supply Air			#DIV/0!	External				0	
Return Air			#DIV/0!	Fan				0	
Outside Air			#DIV/0!						
R/A Damper Position				Temperature Data					
O/A Damper Position					Entering	Leaving	Temperature Δ		
Outlet	0	0	#DIV/0!	Dry Bulb			0		
Inlet	0	0	#DIV/0!	Wet Bulb			0		
Supply Fan Motor Data				Condensor Data					
Manufacturer			Phase		Manufacture				
Model Number			Hz		Model Number				
Frame			SF		Serial Number				
Efficiency			PF		Rated		Actual		
	Rated		Actual		Low Ambient Control				
Volts					Suction Press./Temp				
Amps					Cond. Press./Temp				
HP/BHP					Crankcase Htr. Amps				
Motor RPM / Speed					Compr. Volts				
Fan RPM					Compr. Amps				
Drive Data				L.P. Cutout Setting					
	Motor		Fan		H.P. Cutout Setting				
Drive Type					No. Condenser Fan				
Sheave Model					Cond Fan HP				
Sheave Diam.					Cond Fan CFM				
Sheave Bore					Cond Fan Volts				
Number of Belts		Belt Size		CL	Cond Fan Amps				

Remarks:	
----------	--



# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

**RTU-XX**

Date: 1-Jan-2020

Project #: 1234

Technician: Lucas Holland

Filter Bank Data				Evaporator				
Manufacturer		Filter Type		Size	Width	Height	Area	0
Filter Quantity		Size		Design			Actual	
Filter Quantity		Size		Face Velocity		0	0	

**Unit Profile**

**Inlet / Outlet Summary**

Outlet #	Area Served	Outlet Type	Size	Design	Preliminary	% Design	Final	% Design	Minimum
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
Totals:			0		0	#DIV/0!	0	#DIV/0!	0

Remarks:









# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: 1234

**EF-XX**

Date: Lucas Holland

Project #: 1/1/2020

Technician: 0

Unit Data			
Manufacturer			
Model Number			
Serial Number			
Unit Type			
Unit Location			
Unit Serviced			

(Fan Name) Fan Motor Data			
	Design	Actual	%
Exhaust Air			#DIV/0!
Inlet	0	0	#DIV/0!
Pressure Data			
	In	Out	Design
External			0

Fan Data			
Manufacturer		Phase	
Model Number		Hz	
Frame		SF	
Efficiency		PF	
	Rated		Actual
Volts			
Amps			
HP/BHP			
Motor RPM / Speed			
Fan RPM			

Inlet Summary									
Outlet #	Area Served	Outlet Type	Size	Design	Preliminary	% Design	Final	% Design	Minimum
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
						#DIV/0!		#DIV/0!	
Totals:				0	0	#DIV/0!	0	#DIV/0!	0

Remarks:	
----------	--

# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca


Web: kesil.ca

Project: Sample Report  
Project #: 1234

## EF-XX Rect. Traverse

Date: 1-Jan-2020  
Technician: Lucas Holland

Traverse Data				
Area Served:		Location:		
Instrument:		Unit / System:		
Duct		Design		Actual
Duct Height I.D.	0.00	CFM		CFM
Duct Width I.D.	0.00	Calculated vel. fpm		Vel. Fpm
Area Sq. Ft.	0.00			% of Design #VALUE!
Duct Height O.D.				75% rule #DIV/0!
Duct Width O.D.				Temperature
Insulation thickness				Static Pressure




Remarks:	
----------	--

Project: Sample Report  
Project #: 1234

## EF-XX Round Traverse

Date: 1-Jan-2020  
Technician: Lucas Holland

Traverse Data					
Area Served:		Location:			
Instrument:		Unit / System:			
Duct		Design		Actual	
Duct Diameter I.D.	0.00	CFM		CFM	
Area Sq. Ft.	0.00	Calculated vel. fpm		Vel. Fpm	
Duct Diameter O.D.				% of Design	#VALUE!
Insulation thickness				75% rule	
				Temperature	
				Static Pressure	



Remarks:	
----------	--















# kesil Test and Balance Ltd.

P.O. Box 3295 Spruce Grove, AB. T7X 3A6

Ph: 780-977-6496

Email: hello@kesil.ca

Web: kesil.ca

Project: Sample Report

## Pump-XX

Date: 1-Jan-2020

Project #: 1234

Technician: Lucas Holland

Pump Data			
Manufacturer		Service	
Model Number		Impeller Size	
Model Number		Pump Capacity	
Location		System Capacity	

Motor Nameplate Data			
Manufacturer		Phase	
Model Number		Hertz	
Frame		RPM	
HP		Nom. EFF	
Volts		P. F	
Amps		S. F	

Full Flow Test Data			
VFD Speed/Valve Setpoint			
Valve Setpoint			
	Suction	Discharge	$\Delta P$
Valve Open			0
Valve Shut			0

Balanced Flow Test Data		
VFD Speed		
Valve Setpoint		
Suction		
Discharge		
$\Delta P$	0	
Calculated BHP		
	Design	Actual
Flow		
Head		
Volts		
Amps		

Remarks:	
----------	--